

**NPA 819 RELIEF
(Implementation of New Overlay NPA 873)**

**NETWORK IMPLEMENTATION TASK FORCE (NITF)
FINAL PROGRESS REPORT TO THE RELIEF PLANNING COMMITTEE (RPC)
23 October 2012**

INTRODUCTION

This NITF Progress Report is submitted to the Relief Planning Committee (RPC) and CRTC staff for NPA 819 as required under Telecom Decision CRTC 2011-432.

The objectives of the Network Implementation Plan (NIP) are as follows:

1. Implement all necessary network modifications for the introduction of new NPA Code 873 in the NPA 819 area.
2. Lay the foundation for seamless addition of new NPAs in the future in the NPA 819 area.

The NPA Relief Implementation Plan (RIP) requires periodic progress reports by each Telecommunications Service Provider (TSP) operating in the NPA and by the Network Implementation Task Forces (NITF) established for each NPA relief project. The following Progress Reports are required:

	ITEM	PRIME	START	END
21	TSPs to submit Progress Report #1 to NITF and CATF	TSPs	16 Oct 2011	30 Oct 2011
22	NITF and CATF develop & submit Progress Report #1 to RPC	NITF & CATF	30 Oct 2011	13 Nov 2011
23	RPC submits Progress Report #1 to CISC/CRTC	RPC	13 Nov 2011	27 Nov 2011

42	TSPs to submit Progress Report #2 to NITF and CATF	TSPs	17 Jun 2012	1 Jul 2012
43	NITF and CATF develop & submit Progress Report #2 to RPC	NITF & CATF	1 Jul 2012	15 Jul 2012
44	RPC submits Progress Report #2 to CISC/CRTC	RPC	15 Jul 2012	29 Jul 2012

46	TSPs submit Final Progress Report to NITF and CATF	TSPs	15 Sep 2012	29 Sep 2012
47	NITF and CATF develop & submit Final Progress Report to RPC	NITF & CATF	29 Sep 2012	13 Oct 2012
48	RPC submits Final Progress Report to CISC/CRTC	RPC	13 Oct 2012	27 Oct 2012

CARRIER PROGRESS REPORTS

Attached to this NITF Progress Report are the individual Progress Reports submitted by the following Carriers (CO Code Holders):

- ACTQ on behalf of I.V.I.C. s.e.n.c., Sogetel, Telephone Drummond, Telephone Guevremont, and Telephone Milot
- Bell Canada (including Bell Mobility, Bell Aliant, Telebec, Telebec Limited Partnership (Mobility))
- Distributel Communications Limited
- Fibernetics Corporation
- Iristel Inc.
- MTS Allstream
- Rogers Communications Partnership and FIDO Solutions Inc.
- TELUS (including TELUS Quebec & TELUS Mobility)
- Videotron

The known TSPs that did not submit a progress report to the NITF are:

- DAVE Wireless
- Globalive Wireless Management Group
- ISP Telecom
- Telecommunications Xittel

NETWORK IMPLEMENTATION PLAN PROGRESS

The NITF has followed the schedule in the RIP for this NPA (see Attachment 1). All network implementation activities have been implemented according to the schedule contained in the Relief Implementation Plan (RIP).

The NITF advises that that no major problems were reported by TSPs during implementation of relief for NPA 819. The NITF also advises that, per the RIP, all TSPs will ensure that Test CO Codes and numbers will be terminated by 14 November 2012.

However, the NITF advises that there are several known TSPs that did not submit a progress report to the NITF. It is expected that those TSPs will submit their reports directly to the CRTC.

Submitted by:

Laurie Bowie
Chair NITF

RELIEF IMPLEMENTATION SCHEDULE
NPA 819 Relief
(Implementation of Overlay NPA 873)

Item	Task or Event	PRIME	START	END
1	CNA identifies NPA exhaust and notifies by e-mail CRTC staff, CSCN, NANPA & CISC that the NPA will exhaust within the future six year time period	CNA	23-Mar-09	23-Mar-09
2	CNA conducts first R-NRUF (June 2009 R-NRUF)	CAN	01-Jun-09	12-Jun-09
3	CRTC issues Telecom Notice of Consultation regarding RPC Ad Hoc CISC and Interested Parties list	CRTC		28-May-09
4	CNA develops and distributes IPD to RPC		12-Jun-09	14-Sep-09
5	RPC participants review IPD & submit contributions to RPC	RPC	14-Sep-09	01-Oct-09
6	CNA chairs initial RPC meeting to start development of PD, RIP & PL, & schedules future meetings/conference calls including creation & consultation with CATF and NITF	CNA RPC	01-Oct-09	02-Oct-09
7	CNA chairs subsequent RPC meetings/conference calls to finalize PD, RIP	CNA RPC	02-Oct-09	17-Nov-09
8	Special Types of Telecommunications Service Users (911 PSAPs, alarm companies, ISPs, paging companies, etc.) to identify any concerns to RPC & CRTC	Special Users		17-Nov-09
9	CNA forwards Planning Document (PD) and RIP to the CISC and CRTC for approval	CNA		24-Nov-09
10	CRTC issues Telecom Decision approving the Relief Method, Relief Date, New NPA & Relief Implementation Plan (RIP)	CRTC		31-Jan-10
11	CNA chairs RPC meeting(s) to revise RIP and schedule to accommodate new PED of Sept 2012	CNA RPC	09-May-11	23-May-11
12	CNA forwards revised RIP to the CISC and CRTC for approval	CNA	23-May-11	30-May-11
13	CRTC issues Telecom Decision approving the revised Relief Date & revised Relief Implementation Plan (RIP)	CRTC	30-May-11	29-Jul-11
14	All Telecom Service Providers (TSPs) to develop and file individual consumer awareness programs with the CRTC (may be done collectively by Telecommunications Alliance) (starts upon CRTC approval of RIP and should be completed about 24 months prior to the Relief Date)	TSPs	29-Jul-11	19-Aug-11
15	CNA issues media release (in coordination with Telecommunications Alliance) (may start upon CRTC approval of RIP and should be issued at least 18 months prior to the Relief Date)	CNA		19-Aug-11
16	CNA submits revised PL and RIP to NANPA (should be submitted at least 18 months prior to the Relief Date)	CNA		19-Aug-11
17	NANPA receives and posts revised Planning Letter to NANPA website within one week of receipt from the CNA	NANPA	19-Aug-11	26-Aug-11
18	Task Forces, TSPs and users implement relief (starts upon CRTC approval of RIP and ends on the Relief Date)	Task Forces, TSPs & Users	29-Jul-11	15-Sep-12

Item	Task or Event	PRIME	START	END
19	NANPA receives and posts revised Planning Letter to NANPA website within 1 week of receipt from the CNA	TSPs	19-Aug-11	15-Sep-12
20	All TSPs to notify all customers (including residence, business & special customers) of the new overlay NPA (may start upon the filing of Consumer Awareness Programs with the CRTC)	TSPs	19-Aug-11	16-Oct-11
21	TSPs to submit Progress Report #1 to NITF and CATF (starts after completion date for all TSPs to notify their customers and requires 2 weeks)	TSPs	16-Oct-11	30-Oct-11
22	NITF and CATF develop & submit Progress Report #1 to RPC (linked to TSP reports to NITF and CATF)	NITF & CATF	30-Oct-11	13-Nov-11
23	RPC submits Progress Report #1 to CISC/CRTC (linked to NITF and CATF reports)	RPC	13-Nov-11	27-Nov-11
24	Telcordia TRA database updates to add Exchanges to new overlay NPA (starts on the date that the PL is posted to the NANPA web site and must be completed by 6 months prior to the Relief Date)	Telcordia TRA	26-Aug-11	16-Mar-12
25	All Telecommunications Service Users (including Special Users 911 PSAPs, alarm companies, ISPs, paging companies, etc.) to implement changes to their telecom equipment & systems to accommodate the new NPA (starts upon CRTC approval of RIP and ends on the Relief Date)	Telecom Service Users	29-Jul-11	15-Sep-12
26	Payphone Providers Reprogram Payphones (starts upon CRTC approval of RIP and ends on the Relief Date)	Payphone Providers	29-Jul-11	15-Sep-12
27	TSPs and database owners/operators to modify systems and industry databases (starts upon CRTC approval of RIP and ends on the Relief Date)	TSPs & Database Owners	29-Jul-11	15-Sep-12
28	Operator Services & Directory Assistance Readiness (starts upon CRTC approval of RIP and ends on the Relief Date)	TSPs	29-Jul-11	15-Sep-12
29	Directory Publisher Readiness for overlays (ability to identify the NPA in telephone numbers in the directory published after the Overlay NPA is activated) (starts upon CRTC approval of RIP and ends on the Relief Date)	Directory Publishers	29-Jul-11	15-Sep-12
30	9-1-1 PSAP Systems and Databases Readiness (starts upon CRTC approval of RIP and ends on the Relief Date)	PSAPS & TSPs	29-Jul-11	15-Sep-12
31	9-1-1 TSP Readiness (starts upon CRTC approval of RIP and ends on the Relief Date)	TSPs	29-Jul-11	15-Sep-12
32	ISCP & Service Order Systems Readiness (starts upon CRTC approval of RIP and ends on the Relief Date)	TSPs	29-Jul-11	15-Sep-12
33	International Gateway Switch Translations Readiness for new NPA (starts upon CRTC approval of RIP and ends on the Relief Date)	Int'l TSPs	29-Jul-11	15-Sep-12
34	Canadian Local Number Portability Consortium (CLNPC) Database Readiness for new NPA (starts upon CRTC approval of RIP and ends on the Relief Date)	CLNPC & NPAC	29-Jul-11	15-Sep-12

Item	Task or Event	PRIME	START	END
35	Toll Free SMS Database Readiness for new NPA (starts upon CRTC approval of RIP and ends on the Relief Date)	Toll TSPs	29-Jul-11	15-Sep-12
36	ISCP & Service Order Systems Readiness (starts upon CRTC approval of RIP and ends on the Relief Date)	TSPs	29-Jul-11	15-Sep-12
37	TSPs apply for Test CO Codes in new NPA (applications may be submitted no more than 6 months and no less than 66 days prior to the start date for the Inter-Carrier Testing Period) (Section 7.16.4 Canadian RP GL)	TSPs	17-Dec-11	12-Apr-12
38	Develop Inter-Carrier Network Test Plans and prepare for testing (individual TSPs to make arrangements in accordance with interconnection agreements) (may start upon CRTC approval of RIP and must be completed by start date for the Inter-Carrier Testing Period)	NITF & TSPs	29-Jul-11	17-Jun-12
39	All international and domestic Telecommunications Service Providers (TSPs) must activate the new NPA in their networks by the start date for the Inter-Carrier Testing Period	TSPs		17-Jun-12
40	Activation date for Overlay NPA Test CO Codes and Test Numbers in network (should be completed by the start date for the Inter-Carrier Testing Period)	TSPs		17-Jun-12
41	Inter-Carrier Testing Period (subject to Inter-Carrier Network Test Plans) (starts about 3 months prior to the Relief Date, and ends about 1 month after the Relief Date)	NITF & TSPs	17-Jun-12	15-Oct-12
42	TSPs to submit Progress Report #2 to NITF and CATF (starts on commencement of Inter-Carrier Testing Period)	TSPs	17-Jun-12	01-Jul-12
43	NITF and CATF develop & submit Progress Report #2 to RPC (linked to TSP reports to NITF and CATF)	NITF & CATF	01-Jul-12	15-Jul-12
44	RPC submits Progress Report #2 to CISC/CRTC (linked to NITF and CATF reports)	RPC	15-Jul-12	29-Jul-12
45	Relief Date (earliest date when CO Codes in new NPA may be activated)			15-Sep-12
46	TSPs submit Final Report to CATF and NITF (starts on Relief Date and provides 2 weeks for preparation & submission)	TSPs	15-Sep-12	29-Sep-12
47	NITF and CATF develop & submit Final Progress Report to RPC (linked to TSP reports to NITF and CATF)	NITF & CATF	29-Sep-12	13-Oct-12
48	RPC submits Final Progress Report to CISC/CRTC (linked to NITF and CATF reports)	RPC	13-Oct-12	27-Oct-12
49	TSPs disconnect Test Codes & Numbers, and submit Part 1 form to return Test Codes (starts 1 month after Relief Date and allows 1 month for completion)	TSPs	15-Oct-12	14-Nov-12



Serge Désy
Président Directeur général
2750 Chemin Vallée
Saint-Alexis-des-Monts (Qc) J0K 1V0
Téléphone : 819 265-4774
Télécopieur : 819 265-4799
Courriel : sdesy@actq.qc.ca

ACTQ

NPA 819 – Rapport final NITF

Le 2 octobre 2012

Madame Laurie Bowie
Présidente
Comité NITF

Madame,

L'Association des Compagnies de Téléphone du Québec ("ACTQ") au nom de ses membres concernés, soumet son rapport final au NITF relativement à l'introduction du nouveau NPA par superposition dans la région couverte par le NPA 819.

L'ACTQ rapporte avoir suivi la cédule édictée par le comité RIP pour le NPA 819 et toutes les activités ont été complétées avec succès, sans aucuns problèmes.



Serge Desy
President



Bell Canada, Bell Aliant, Bell Mobility, Telebec and Telebec Mobility

NPA 819 Relief

**PROGRESS REPORT TO THE NETWORK IMPLEMENTATION TASK FORCE (NITF)
(Implementation of NPA Code 873 Overlay)**

27 September 2012

PROGRESS REPORT

Bell Canada, Bell Aliant, Bell Mobility, Telebec and Telebec Mobility (Bell) submit this Progress Report to the NITF with the understanding that it will be attached to the NITF Progress Report to the Relief Planning Committee (RPC).

This progress report provides an update on the status of activities to implement the new overlay NPA Code 873 in the Numbering Plan Area (NPA) currently served by NPA Code 819.

Bell reports that all network activities have been successfully implemented in accordance with the schedule contained in the RIP. This includes the implementation of the new NPA Code 873 effective on 15 September 2012.

Test Numbers and CO Codes will be terminated by 14 November 2012.

Laurie Bowie
Manager – Network Planning
Bell Canada



Distributel Communications Limited
300 - 177 Nepean Street
Ottawa ON
K2P 0B4

September 25, 2012

Final Progress Report to the NPA 819 Network Implementation Task Force (NITF)

Distributel Communications Limited (Distributel) submits this final progress report to the Network Implementation Task Force (NITF) to provide an update on the implementation of the new overlay NPA Code 873 for the region currently served by NPA Code 819.

The new NPA 873 has been successfully implemented in our network. No issues or concerns were encountered with this implementation.

Diane Dolan
Distributel Communications Limited



Fibernetics Corporation
605 Boxwood Drive
Cambridge, Ontario
N3E 1A5

Sept. 25, 2012

**Final Report to the Network Implementation Task Force (NITF)
Regarding NPA 819 Relief Implementation Plan (RIP)**

Ms. Laurie Bowie,
Chair – NPA 819 NITF

Fibernetics Corporation reports that it has followed the schedule in the RIP for NPA 819, and all network activities were implemented successfully, and according to said schedule.

Sincerely,

Mr. Rick Schleihauf

Rick Schleihauf
VP Regulatory Affairs and Carrier Relations

Fibernetics Corporation
605 Boxwood Drive
Cambridge, ON N3E 1A5
Ph. (KW) 519.489.6700 x.629
Ph. (Tor) 647.724.8880 x.629
Fx. 519.653.7686
rschleihauf@fibernetics.ca
www.fibernetics.ca

**PROGRESS REPORT
TO THE NETWORK IMPLEMENTATION TASK FORCE**

(NITF)

NPA 819

Oct 1st, 2012

PROGRESS REPORT

Iristel Inc reports that followed and follows the schedule contained in the NPA 819 Relief Implementation Plan (RIP) and implements all the network changes required.

Respectfully,




Andreea Badea
Regulatory Affairs

IRISTEL
Your Global Phone Company

Toronto office:

Phone: +1-416-800-0030
+1-866-779-IRIS (4747)
Fax: +1-647-977-1049
Email: regulatory@iristel.ca
Web: www.iristel.ca





**FINAL PROGRESS REPORT TO THE NETWORK IMPLEMENTATION TASK
FORCE (NITF)
NPA 873 Overlay of NPA 819**

MTS / Allstream submits this final progress report to the NITF to provide an update on the status of its activities for the implementation of the new overlay NPA 873

MTS / Allstream are following the schedule in the Relief Implementation Plans (RIP) for the NPA 873 Overlay of NPA 819 in Western Quebec. The new NPA is active in the network and the Test Numbers 873-810-2455 and 873-810-8378 will be removed from the network between October 15th and November 14th 2012 as per the RIP.

Kevin McGouran
MTS Allstream



September 29th, 2012

PROGRESS REPORT TO THE NETWORK IMPLEMENTATION TASK FORCE (NITF)

NPA 819

Rogers submits this progress report to the NITF to provide an update on the status of its activities to implement the new overlay NPA 873.

Rogers has completed the required activities part of the Relief Implementation Plan (RIPs) for NPA 819. The Company advises that all activities were implemented in accordance with the described schedule of NITF activities identified in the Relief Implementation Plans.

Prepared by – Jean Michel Dupuis, Public Services Coordinator



SEPTEMBER 28, 2012

FINAL PROGRESS REPORT TO THE NETWORK IMPLEMENTATION TASK FORCE (NITF)

NPA 819

TELUS (TELUS Quebec and TELUS Mobility) submits this Progress Report to the NPA 819 NITF to provide a final update on the status of its activities to implement the new overlay NPA 873.

TELUS reports that all required network implementation activities have been successfully completed in accordance with the schedule identified in the Relief Implementation Plan (RIP). No issues or problems were encountered with this implementation.

TELUS will disconnect its test codes and numbers by 14-Nov-12 in accordance with the RIP.

Olena Bilozerska
TELUS
Network Planning Manager



FINAL REPORT TO THE NETWORK IMPLEMENTATION TASK FORCE - SEPTEMBER 24, 2012

INTRODUCTION :

VIDEOTRON SUBMITS THIS FINAL REPORT TO THE NITF TO PROVIDE AN UPDATE ON THE STATUS OF ITS ACTIVITIES REGARDING THE INTRODUCTION OF A NEW NPA IN THE AREA COVERED BY NPA 819.

PROGRESS REPORT :

VIDEOTRON IS FOLLOWED THE SCHEDULE IN THE RELIEF PLAN, ALL NETWORK ACTIVITIES ARE FINISHED.

VIDEOTRON HAS NO CONCERN TO IDENTIFY.

PREPARED BY :

ERIC ST-YVES
NETWORK ANALYST
TEL : 514 – 380 – 4751
E.MAIL : ERIC.ST-YVES@VIDETRON.COM